

Thorough Examination Report For Scaffold

Company Name:	Chicago Maintenance And Const Co Llc	Contact Person	Mr. Suman	Contact Number	0556552628
Project Name	Impz District Cooling Plant	Location	Dubai, Production City,	Inspector name	Danial Naseer
Inspection Item	Scaffold	Date of Inspection	2020-12-22	Date of Expiry	NA
Certificate Number	BSS-329	Type of Inspection	Initial Inspection	Status	Unsafe
Location Details	Impz Cooling Plant	Revision	0	Workorder	199

Scaffold-Description.			
Type of scaffold	Cuplock system	Scaffold specification	Ledger : 2.5m, 1.6m, 1.3m ; standard: 3.0m
Scaffold classification (Duty type)	Light(150kg/m2)	Number of platform(s)	12
Number of bays	30	Number of supports	Ties at every 6m interval
Location	External	Elevation	North
Grid size (if available)	N/A	Operation height	Ground to Top Roof
Dimensions (L,W,H) m	L=60m, H=25m,W=1.3m	Last inspection date	N/A
Weather conditions	Good	Additional information	N/A
Inspection equipment(s)	MT35, SL01	Accredited Standard	BS EN 12811-1:2003 , BS EN 12810-2:2003 , BS EN 12810-1: 2003 , BS EN 1004 :2004 , BS EN 1298:1996
Defects			
defect description	Missing Support need to provide. First support shall be provided at max 5m interval Base plates shall be centrally position on plank Missing toeboard need to provide Bracing need to complete Verticality need to be maintained Planks clamps need to provide Ground Base shall be properly leveled Ties between scaffolding need to provide		

All the inspections results relates exclusively to work ordered or objects or lot inspected and inspection certificates/reports shall not be reproduced except in full without approval of inspection body and the client. B SAFE has legal indemnity against all losses, accidents and damages on site arising due to faulty inspection activities during the work. we certify on behalf of **B SAFE SAFETY & SECURITY CONSULTANCY** that the item(s)/equipment described in this certificate is/are

Unsafe TO USE

and that the particular details are correct.

B Safe is a third party inspeciton Type A Inspection Body

The item/equipment should be re-tested in case of any major repair and/or althervation at the above details/description.

ENG. Danial Naseer

[Signature]



Deputy Technical Manager
ENG. Usman Amjad

[Signature]

ENG-CH-12/V1/2020-12-18

Tel : +971 4 320 94 94 FAX: +971 4 320 94 95 P.O.BOX : 300465 DUBAI - UAE

E.MAIL : info@bsafesafety.com DUBAI SILICON OASIS - PALACE TOWER 1

www.bsafesafety.com

Inspection Details

Scaffold- checklist summery	
Ground condition and leveling	Unsafe
Supporting Elements	Safe
Safe Access	Safe
Structure condition	Unsafe
platform(s) condition	Unsafe
Side protection	Unsafe
Bracing	Unsafe
Supports	Unsafe

In providing services information or advice B SAFE safety consultancy does not warrant the accuracy of any information or advice supplied by the end user , and shall not be liable for any loss, damage or expense whatever sustained by any person due to any act of mis-operation/ mis-handled.

It should be also understood and agreed that all contained information in this report shall not be considered to relieve any designer, manufacturer, supplier, seller, repairer or operator of any warranty, expressed or implied.

B SAFE safety consultancy will not support the validity of any certificate if it has been found that the item described has been mistreated, overloaded, impact loaded, misoperated, misused or shock loaded.

This certificate is the property of B safe safety & security consultancy and shall be returned on demand.

THIS REPORT HAS BEEN ISSUED WITHOUT PREJUDICE TO ANY PARTY INVOLVED

ENG-CH-12/V1/2020-12-18

Tel : +971 4 320 94 94 FAX: +971 4 320 94 95 P.O.BOX : 300465 DUBAI - UAE

E.MAIL : info@bsafesafety.com DUBAI SILICON OASIS - PALACE TOWER 1

www.bsafesafety.com