



B SAFE SAFETY & SECURITY CONSULTANCY

INSPECTION, TRAINING, CONSULTANTS

Thorough Examination Certificate For False Work

Company Name:	Tiger Contracting Co	Contact Person	Osama	Contact Number	0564337909
	LIC				
Project Name	Rejina Tower	Location	Dubai, Dubai Land,	Inspector name	Faisal Al Samarai
			Dubai Land		
Inspection Item	False Work	Date of Inspection	2021-01-06	Date of Expiry	2021-07-06
Certificate Number	BSS-1383	Type of Inspection	Periodic Inspection	Status	Safe
Location Details	Plot#: 6488520	Revision	0	Workorder	738

Location Details	Plot#: 6488520	Revision	0	Workorder 738				
False Work -Description								
Type of false work:				Table system				
False work specification				Doka props and timber beams				
Slab thickness				220mm				
Slab for (floor number)				Podium 2 slab, pour 2				
Location				Podium 2 slab, pour 2				
Grid line				A11-A22' / B01-B14'				
Clear height				3.08				
Total area				1800m2				
Inspection equipment(s)				LDM, MT, DC				
Last inspection date (if available)				N/A				
Weather conditions			Acceptable					
Additional information				N/A				
Accredited Standards			BS 5975:2019 & BSS-INPR-019					
Defects								
defect description			N/A					

All the inspections results relates exclusively to work ordered or objects or lot inspected and inspection certificates/reports shall not be reproduced except in full without approval of inspection body and the client. B SAFE has legal indemnity against all losses, accidents and damages on site arising due to faulty inspection activities during the work. we certify on behalf of

B SAFE SAFETY & SECURITY CONSULTANCY that the item(s)/equipment described in this certificate is/are

Safe TO USE

and that the particuler details are correct.

B Safe is a third party inspeciton Type A Inspection Body

The item/equipment should be re-tested in case of any major repair and/or althernation at the above details/description.

ENG. Faisal Al Samarai



Deputy Technical Manager ENG. Usman Amjad

ENG-CH-14/V2/2020-12-18

Inspection Details

False work-checklist summery					
Design verification	Safe				
Foundation condition	Safe				
standards, props conditions	Safe				
standards-props to secondary beams connection	Safe				
Secondary beams conditions	Safe				
Locking members	Safe				
Ties , Bracing condition	Safe				
Bolts & pins	Safe				
System verticality	Safe				
lateral support and bracing	Safe				

In providing services information or advice B SAFE safety consultancy does not warrant the accuracy of any information or advice supplied by the end user, and shall not be liable for any loss, damage or expense whatever sustained by any person due to any act of mis-operation/ mis-handled.

It should be also understood and agreed that all contained information in this report shall not be considered to relieve any designer, manufacturer, supplier, seller, repairer or operator of any warranty, expressed or implied.

B SAFE safety consultancy will not support the validity of any certificate if it has been found that the item descriped has been mistreated, overloaded, impact loaded, misoperated, misused or shock loaded.

This certificate is the property of B safe safety & security consultancy and shall be retuned on demand.

THIS REPORT HAS BEEN ISSUED WITHOUT PREJUDICE TO ANY PARTY INVOLVED